



**ABANDONED MINE LAND INSPECTION**

PROJECT NAME	PROJECT NO.	GRANT YEAR	REPORT NUMBER
Golden Pond Gob Removal	18302	2018	HNM0009333

CONTRACT INFORMATION		
CONTRACT NUMBER	EXPIRATION DATE	PERCENT OF CONTRACT COMPLETED
C196013	03/31/21	70
CONTRACTOR NAME		ENGINEER NAME
Russell County Reclamation, LLC		SCOTTY COX
SITE CONTACT PERSON: William Wampler		

INSPECTION DATE	ARRIVAL	DEPARTURE	GROUND CONDITION
09/01/20	03:45 PM	04:30 PM	WET
09/08/20	03:30 PM	04:30 PM	WET
09/28/20	02:30 PM	04:30 PM	WET

INSPECTION BY	ATTACHMENTS
MCDONALD-TAYLOR, H.	

**COMMENTS**

Material removal and backfilling is ongoing. Material is currently being stored on areas previously backfilled. The building site has now been covered with a mix of shot rock and soil. Photos of the site are shown below.

**ABANDONED MINE LAND INSPECTION**

