



ABANDONED MINE LAND INSPECTION

PROJECT NAME	PROJECT NO.	GRANT YEAR	REPORT NUMBER
Golden Pond Gob Removal	18302	2018	HNM0009732

CONTRACT INFORMATION		
CONTRACT NUMBER	EXPIRATION DATE	PERCENT OF CONTRACT COMPLETED
C196013	03/31/21	95
CONTRACTOR NAME		ENGINEER NAME
Russell County Reclamation, LLC		SCOTTY COX
SITE CONTACT PERSON: Kevin Large		

INSPECTION DATE	ARRIVAL	DEPARTURE	GROUND CONDITION
07/13/21	03:30 PM	04:30 PM	WET
07/19/21	04:00 PM	04:30 PM	WET
07/27/21	04:00 PM	04:30 PM	WET

INSPECTION BY	ATTACHMENTS
MCDONALD-TAYLOR, H.	

COMMENTS

Material removal and backfilling is ongoing. Material removal from the original location is complete. Material is currently being stored on areas previously backfilled as well as on the permitted site. The contractor is working to remove that material from the structure. The contract expiration has been extended until to 3/31/22. Photos of the site area shown below.



ABANDONED MINE LAND INSPECTION

