



ABANDONED MINE LAND INSPECTION

PROJECT NAME	PROJECT NO.	GRANT YEAR	REPORT NUMBER
Golden Pond Gob Removal	18302	2018	HNM0008488

CONTRACT INFORMATION		
CONTRACT NUMBER	EXPIRATION DATE	PERCENT OF CONTRACT COMPLETED
C196013	03/31/21	0
CONTRACTOR NAME		ENGINEER NAME
Russell County Reclamation, LLC		SCOTTY COX
SITE CONTACT PERSON: Kevin Large		

INSPECTION DATE	ARRIVAL	DEPARTURE	GROUND CONDITION
01/14/19	10:00 AM	11:30 AM	FROZEN

INSPECTION BY	ATTACHMENTS
MCDONALD-TAYLOR, H.	

COMMENTS

The following equipment was checked by DM Inspector Vernon Johnson, Jr on 12-26-18 and found to be in safe operating condition: (1) Caterpillar excavator with flip screen bucket, (1) Caterpillar 980 G loader, (1) Caterpillar 938 H Loader, (1) John Deere65 dozer, (1) Volvo EC250 excavator with long boom, (2) Volvo A40G off-road trucks and (1) Volvo A30G off-road truck.

On 1-14-19, the site was reviewed by DMLR engineer Pat Leady and water quality specialist Andrew Hensley. The primary purpose of the visit was to review the area between Golden Pond and Pond 2 to determine the best plan for conveying water to Pond 2.

The company continues to screen refuse in anticipation of the start of the project; however, fines removal has not yet commenced. Application 1010465 has received technical approval and is awaiting approval of the cost bond. Approval of application 1010465 will allow the company to begin pumping water from Golden Pond in to the permitted ponds.